

KARC ---HOUSES UNDER CONSTRUCTION

As 10/3/17

KARC APPROVAL	KARC PERMIT	GOV'T PERMIT	LOT NUMBER	STREET	OWNER/CONTRACTOR	% COMPLETE	SQ. FT.	LANDSCAPE PLAN APPROVAL	EXTERIOR COMPLETION DATE	CERT. OF OCC.
6/15/16	6/30/16	6/10/16	A-141	124 FOUNDERS DRIVE	SOKALSKI/JONES	95%	2530	7/27/17	10/30/17	
3/2/16	3/2/16	11/28/16	7-R	208 GLENROY CT	SEEKELY/NEW POINT	50%	2450		7/2/17	
3/17/17	5/18/17	5/17/17	267	66 HUNTMERE C	SELBY/MAYFIELD	25%	3674		8/18/18	
6/21/17	9/7/17	8/31/17	271	81 CHATSWORTH CT	CARROLL/BUCHANAN		4635		12/7/18	
7/19/17	9/7/17	8/31/17	277	253 CHATSWORTH CT	GOLDSTEIN/BUCHANAN		3638		12/7/18	
6/7/17	8/16/17	8/4/17	231-R	22 Mint Hill Ct	Hutson/Aspen		3646		11/16/18	
		Legend:	“#” = Excludes KEI Cottages							
		Completion Guide	25% - Start of Framing							
			50% - House dried in							
			75% - Start of interior trim, paint, cabinets							
			100% - Complete							